



Inspection - Weekly 274 Checklist

274 Inspection_ General Stockpile Inspection (Bige) - 274 Inspection_ General Stockpile Inspection (Bige)

| Item # | Prompt | Responses | Comments |
|--------|---|---|----------|
| 1 | 1. Pump Out Operations | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 2 | Right material discharge at right location | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 3 | Area prepared well prior to discharge | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 4 | Defects on pipes and connections | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 5 | Signages / barricades installed around perimeter | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 6 | Effective water management system | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 7 | Personnel with full mandatory PPE compliance | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 8 | 50m exclusion zone clearly demarcated | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 9 | Evidence of erosion / scouring around perimeter | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 10 | Availability of emergency response kits | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 11 | Conditions of equipment (dozers, excavators, loaders, etc...) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 12 | Effective road conditions (gradient, compaction, evenness, etc) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 13 | 2. Haul Road | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 14 | Evidence of washouts or ponding water | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 15 | Traffic signs installed at correct locations | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 16 | Provision of drainage for run-offs (or ponding water) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 17 | Safety berms constructed to half height of largest tyre onsite | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| 18 | 3. Water Box | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

| Item # | Prompt | Responses | Comments |
|--------|--|------------------------------|----------|
| 19 | Effective designed location and reduced level (RL) | () Yes () No () N/A | |
| 20 | Use clay / sand bags as backfill material around | () Yes () No () N/A | |
| 21 | Evidence of washouts / scouring on edges | () Yes () No () N/A | |
| 22 | Effective water management systems | () Yes () No () N/A | |
| 23 | Sound structural integrity of structure | () Yes () No () N/A | |
| 24 | 4. Bund Wall / Road | () Yes () No () N/A | |
| 25 | Effective designed location, level (RL), slope & width | () Yes () No () N/A | |
| 26 | Evidence of washout, scour or ponding water | () Yes () No () N/A | |
| 27 | Effective / safe road conditions (eveness, width, bends, etc...) | () Yes () No () N/A | |
| 28 | Safety berms constructed to half height of largest tyre onsite | () Yes () No () N/A | |
| 29 | Provision of drainage for run-offs or ponding water | () Yes () No () N/A | |
| 30 | 5. Bench | () Yes () No () N/A | |
| 31 | Effective slope & level as per design requirements | () Yes () No () N/A | |
| 32 | Safety berms constructed to half height of largest tyre onsite | () Yes () No () N/A | |
| 33 | Evidence of washouts, scour, ponding water | () Yes () No () N/A | |
| 34 | Provision of drainage for run-offs or ponding water | () Yes () No () N/A | |
| 35 | Evidence of seepage and slumping on slope face | () Yes () No () N/A | |
| 36 | 6. Ramp Road | () Yes () No () N/A | |
| 37 | Effective gradient as per design requirements | () Yes () No () N/A | |
| 38 | Evidence of washout / scouring effects | () Yes () No () N/A | |

| Item # | Prompt | Responses | Comments |
|--------|--|------------------------------|----------|
| 39 | Hump condition at crest of ramp | () Yes () No () N/A | |
| 40 | Safety berms on both edges | () Yes () No () N/A | |
| 41 | Compaction of material on surface | () Yes () No () N/A | |
| 42 | 7. Revegetated Areas | () Yes () No () N/A | |
| 43 | Evidence of washouts, scouring or ponding water | () Yes () No () N/A | |
| 44 | Vegetation cover control | () Yes () No () N/A | |
| 45 | Weeds infestation | () Yes () No () N/A | |
| 46 | Sediments deposition | () Yes () No () N/A | |
| 47 | Slope stability - effective slope, toe reinforcements | () Yes () No () N/A | |
| 48 | 8. Diversion Channels | () Yes () No () N/A | |
| 49 | Vegetation cover control | () Yes () No () N/A | |
| 50 | Evidence of sediments build ups | () Yes () No () N/A | |
| 51 | Signs of backflowing or interference with normal flow velocity | () Yes () No () N/A | |
| 52 | Signs of flooding / debris build ups | () Yes () No () N/A | |
| 53 | Discharge from water box silt content | () Yes () No () N/A | |
| 54 | 9. Traffic Signs | () Yes () No () N/A | |
| 55 | Appropriate location / position as per standard requirements | () Yes () No () N/A | |
| 56 | Conditions of signs (materials) | () Yes () No () N/A | |
| 57 | Visibility level / effective sight distance | () Yes () No () N/A | |
| 58 | Vegetation cover control | () Yes () No () N/A | |

| Item # | Prompt | Responses | Comments |
|--------|--------------------------|---|----------|
| 59 | Appropriate traffic sign | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |