

Significant Incident Alert

Type of Incident	Personal Injury
Key Issues	Injury occurred in the brick removal stage of the lime kiln maintenance activities.
SAP Incident No	Incident ID 111121
Date & Time	Thursday 2 nd February 2023 @ 15.40 hrs
Location	Mill Lime Kiln 1, Folomian
Injury	Crushed finger injury – left hand, ring finger

DESCRIPTION

On the 2nd February 2023 at approximately 1540hrs, a team of 2 people were in the process of demolishing bricks in the brick removal (scrape out) process of Lime Kiln 1.

One person using a jackhammer and a second to support the dislodged bricks and guide them to the floor of the kiln.

During the process the IP whose role was to support the bricks, suffered a crush finger injury when a dislodged brick rolled onto his ring finger.

LESSONS

- ❑ Before each high-risk task that includes manual handling a risk assessment must be completed, included in the JSA, and communicated to all involved in task.
- ❑ Pre-starts to capture situational awareness and identifying of hazards before and during task.
- ❑ When the scope of work changes, this must be captured in the documentation and must be communicated to all involved.
- ❑ A planning check list is required to ensure effective planning and coordinating lime kiln shutdown tasks.

ACTIONS

- ❑ Method of demolishing bricks amended to a single person operation.
- ❑ Impact gloves to be issued for manual handling tasks.
- ❑ Detailed SWP to be populated for both Gunning and Rebricking works in the Lime kiln.
- ❑ Planning check list to be developed for lime kiln re-bricking activities.

Greg Moore
General Manager Processing

Business Unit::	Status:	Issued:	Page 1 of 1
Processing	Approved	07/03/2023	Business Confidential